Supplying and fixing class A GI pipe on pole/Wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm

Previous qty						
NAVY LAYOUT	1	3.00			3.00	Mtr
KIRLOSKAR LAYOUT	1	3.00			3.00	
MHR LAYOUT	1	3.00			3.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1	3.00			3.00	
NMH LAYOUT	1	3.00			3.00	
		Total Qty			15.00	
Measurement recorded 1 st & part E MB page No-10					15.00	
Present Qty						
Muneshwara nagara	1	3.00			3.00	
Bagalagunte near Burial ground	1	3.00			3.00	
Chimni hills Navy layout	1	3.00			3.00	
					9.00	
	Present Qty				9.00	
	Total Qty				24.00	
	Deduct previously Paid qty				15.00	
	Present Qty to be paid				9.00	

Asst.Engineer 15/04/24
Bagalagunte ward 14

Asst.Exe.Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಈ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on

31	Supplying, fixing, wiring earth electrode for grounding conduits, LC cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.50m long buried in a pit. The pit should be filled with equal proportion of solt and charcoal 150mm alround the pipe to complete depth. the connection from the pipe to the conduct etc., is to be established through GI wire of size as per ISI specifications 7.3.3 IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 throught holes of 122mm dia						
	Previous qty						No
	NAVY LAYOUT	1	3.00			3.00	
	KIRLOSKAR LAYOUT	1	3.00			3.00	
	MHR LAYOUT	1	3.00			3.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1	3.00			3.00	
	NMH LAYOUT	1	3.00			3.00	
			Total Qty			15.00	
	Measurement recorded 1 st & part E MB page No-11					15.00	
	Present Qty						
	Muneshwara nagara	1	3.00			3.00	
	Bagalagunte near Burial ground	1	3.00			3.00	
	Chimni hills Navy layout	1	3.00			3.00	
						9.00	
		Present Qty				9.00	
		Total Qty				24.00	
		Deduct previously Paid qty				15.00	
		Present Qty to be paid				9.00	

31/05/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

32	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmm UG cable filled with neccesary bitumen / insulating compound complete with termiinalas, clamps, bolts, nuts, washers etc						
	Previous qty						No
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-11					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

31/08/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ-
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

33	Supoplying Shunt capacitor's comfirming to IS 2834, 3phase 400/440 volts grade for power factor improvement of roating machinery capacitor in KVAR rating						
	Previous qty						No
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-11					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

31/05/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲನಾ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

34	Providing 7 Fixing Gun Metal Gate wheel valve confirming to IS Specifivation of approved make as per direction including all lead and lift etc., complete 50mm dia						
	Previous qty						No
	KIRLOSKAR LAYOUT	1	4			4	
	MHR LAYOUT	1	4			4	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1	4			4	
	NMH LAYOUT	1	4			4	
			Total Qty			16	
	Measurement recorded 1 st & part E MB page No-11					16.00	
	Present Qty						
	Muneshwara nagara	1	4			4	
	Bagalagunte near Burial ground	1	4			4	
	Chimni hills Navy layout	1	8			8	
						16.00	
			Present Qty			16.00	
			Total Qty			32.00	
			Deduct previously Paid qty			16.00	
			Present Qty to be paid			16.00	
			Limitted To			12.00	

31/05/2024

Asst.Engineer
Bagalagunte ward 14

E.E. (D.D.)

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ತ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

35

Supplying and fixing of polished wood board made up not less than 15mm thick plank in both side with plank made out on not more than 2 piecess and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20x20x2.5 inches

Previous qty						No
NAVY LAYOUT	1				1	
KIRLOSKAR LAYOUT	1				1	
MHR LAYOUT	1				1	
BHUMIKA LAYOUT(GANESH TEMPLE)	1				1	
NMH LAYOUT	1				1	
		Total Qty			5	
Measurement recorded 1 st & part E MB page No-11					5	
Present Qty						
Muneshwara nagara	1				1	
Bagalagunte near Burial ground	1				1	
Chimni hills Navy layout	1				1	
					3	
	Present Qty				3	
	Total Qty				8	
	Deduct previously Paid qty				5	
	Present Qty to be paid				3	

31/05/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
Dasarahalli Sub Division
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on

36 Earthwork excavation for foundation of buildings water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.

							cum
	Previous qty						
	3RD CROSS ROAD MHR LAYOUT	1	127.00	0.60	0.75	57.15	
		1	96.00	0.60	0.75	43.20	
		1	62.00	0.60	0.75	27.90	
		1	68.00	0.60	0.75	30.60	
	5TH CROSS ROAD NMH LAYOUT	1	35.00	0.60	0.75	15.75	
		1	66.00	0.60	0.75	29.70	
	MANJUNATHA NAGARA 5TH CROSS	1	125.00	0.60	0.75	56.25	
	MANJUNATHA NAGARA 9TH CROSS	1	169.00	0.60	0.75	76.05	
	MANJUNATHA NAGARA 8TH& 9TH LINK ROAD	1	38.00	0.60	0.75	17.10	
	MANJUNATHA NAGARA 9TH& 10TH LINK ROAD	1	26.00	0.60	0.75	11.70	
	NAVY LAYOUT	1	320.00	0.60	0.75	144.00	
	SOUNDARYA LAYOUT 4TH CROSS	1	177.00	0.60	0.75	79.65	
	10TH CROSS VISVESWARAIAH LAYOUT	1	170.00	0.60	0.75	76.50	
	SOUNDARYA LAYOUT 3RD A MAIN	1	200.00	0.60	0.75	90.00	
	SOUNDARYA LAYOUT 4TH A MAIN	1	200.00	0.60	0.75	90.00	
	SIDDESHWARA LAYOUT 5TH A MAIN	1	150.00	0.60	0.75	67.50	
	SIDDESHWARA LAYOUT 2ND MAIN	1	250.00	0.60	0.75	112.50	
			Total Qty			**1025.55**	
	Measurement recorded 1 st & part E MB page No-12					1,025.55	
	Present Qty						
	Muneshwara nagara	1	3.50	0.60	0.75	1.58	
		1	27.00	0.60	0.75	12.15	
		1	30.00	0.60	0.75	13.50	
		1	30.00	0.60	0.75	13.50	
		1	9.70	0.60	0.75	4.37	
		1	2.80	0.60	0.75	1.26	
	Kirloskar lay out						
	Main road	1	5.60	0.60	0.75	2.52	
		1	30.00	0.60	0.75	13.50	
		1	14.00	0.60	0.75	6.30	
		1	30.00	0.60	0.75	13.50	
		1	5.50	0.60	0.75	2.48	
		1	30.00	0.60	0.75	13.50	
		1	4.00	0.60	0.75	1.80	
		1	30.00	0.60	0.75	13.50	
		1	5.00	0.60	0.75	2.25	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ-
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜ.ಜ.ಎಂ.ಪಿ

Scanned by CamScanner

		1	30.00	0.60	0.75	13.50	
		1	8.30	0.60	0.75	3.74	
	1 st cross R/S	1	30.00	0.60	0.75	13.50	
		1	30.00	0.60	0.75	13.50	
		1	10.00	0.60	0.75	4.50	
	2 nd cross R/S	1	30.00	0.60	0.75	13.50	
		1	15.00	0.60	0.75	6.75	
	L/S	1	30.00	0.60	0.75	13.50	
		1	30.00	0.60	0.75	13.50	
		1	0.50	0.60	0.75	0.23	
	~~L/S~~ 3rd cross R	1	30.00	0.60	0.75	13.50	
		1	8.80	0.60	0.75	3.96	
	4th cross R/S	1	29.00	0.60	0.75	13.05	
	L/S	1	30.00	0.60	0.75	13.50	
		1	6.50	0.60	0.75	2.93	
	5 th cross L/s	1	30.00	0.60	0.75	13.50	
		1	8.60	0.60	0.75	3.87	
		1	30.00	0.60	0.75	13.50	
		1	30.00	0.60	0.75	13.50	
		1	15.00	0.60	0.75	6.75	
						310	
		Present Qty				309.96	
		Total Qty				1335.51	
		Deduct previously Paid qty				1025.55	
		Present Qty to be paid				309.96	

21/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub-Division.
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on

24/4/2021

37	Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure of outside diameter raising mains & exposed distribution pipes with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM and testing complete as per specifications. 63MM dia Specification						
	Previous qty						
	3RD CROSS ROAD MHR LAYOUT	1	127.00			127.00	Mtr
		1	96.00			96.00	
		1	62.00			62.00	
		1	68.00			68.00	
	5TH CROSS ROAD NMH LAYOUT	1	35.00			35.00	
		1	66.00			66.00	
	MANJUNATHA NAGARA 5TH CROSS	1	125.00			125.00	
	MANJUNATHA NAGARA 9TH CROSS	1	169.00			169.00	
	MANJUNATHA NAGARA 8TH& 9TH LINK ROAD	1	38.00			38.00	
	MANJUNATHA NAGARA 9TH& 10TH LINK ROAD	1	26.00			26.00	
	NAVY LAYOUT	1	320.00			320.00	
	SOUNDARYA LAYOUT 4TH CROSS	1	177.00			177.00	
	10TH CROSS VISVESWARAIAH LAYOUT	1	170.00			170.00	
	SOUNDARYA LAYOUT 3RD A MAIN	1	200.00			200.00	
	SOUNDARYA LAYOUT 4TH A MAIN	1	200.00			200.00	
	SIDDESHWARA LAYOUT 5TH A MAIN	1	150.00			150.00	
	SIDDESHWARA LAYOUT 2ND MAIN	1	250.00			250.00	
			Total Qty			2279.00	
	Measurement recorded 1 st & part E MB page No-13					2,279.00	
	Present Qty						
	Muneshwara nagara	1	3.50			3.50	
		1	27.00			27.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	9.70			9.70	
		1	2.80			2.80	
	Kirloskar lay out					-	
	Main road	1	5.60			5.60	
		1	30.00			30.00	
		1	14.00			14.00	
		1	30.00			30.00	
		1	5.50			5.50	
		1	30.00			30.00	

E.E. (D.D)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿ...
ಹಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

		1	4.00			4.00	
		1	30.00			30.00	
		1	5.00			5.00	
		1	30.00			30.00	
		1	8.30			8.30	
	1 st cross R/S	1	30.00			30.00	
		1	30.00			30.00	
		1	10.00			10.00	
	2 nd cross R/S	1	30.00			30.00	
		1	15.00			15.00	
	L/S	1	30.00			30.00	
		1	30.00			30.00	
		1	0.50			0.50	
	L/S 3rd cross L/S	1	30.00			30.00	
		1	8.80			8.80	
	4th cross R/S	1	29.00			29.00	
	L/S	1	30.00			30.00	
		1	6.50			6.50	
	5 th cross L/s	1	30.00			30.00	
		1	8.60			8.60	
		1	30.00			30.00	
		1	30.00			30.00	
		1	15.00			15.00	
						689	
		Present Qty				688.80	
		Total Qty				2967.80	
		Deduct previously Paid qty				2279.00	
		Present Qty to be paid				688.80	

24/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on

38 Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m including cost of all labour complete as specifications

						Cum
Previous qty						
3RD CROSS ROAD MHR LAYOUT	1	127.00	0.60	0.60	45.72	
	1	96.00	0.60	0.60	34.56	
	1	62.00	0.60	0.60	22.32	
	1	68.00	0.60	0.60	24.48	
5TH CROSS ROAD NMH LAYOUT	1	35.00	0.60	0.60	12.60	
	1	66.00	0.60	0.60	23.76	
MANJUNATHA NAGARA 5TH CROSS	1	125.00	0.60	0.60	45.00	
MANJUNATHA NAGARA 9TH CROSS	1	169.00	0.60	0.60	60.84	
MANJUNATHA NAGARA 8TH& 9TH LINK ROAD	1	38.00	0.60	0.60	13.68	
MANJUNATHA NAGARA 9TH& 10TH LINK ROAD	1	26.00	0.60	0.60	9.36	
NAVY LAYOUT	1	320.00	0.60	0.60	115.20	
SOUNDARYA LAYOUT 4TH CROSS	1	177.00	0.60	0.60	63.72	
10TH CROSS VISVESWARAIAH LAYOUT	1	170.00	0.60	0.60	61.20	
SOUNDARYA LAYOUT 3RD A MAIN	1	200.00	0.60	0.60	72.00	
SOUNDARYA LAYOUT 4TH A MAIN	1	200.00	0.60	0.60	72.00	
SIDDESHWARA LAYOUT 5TH A MAIN	1	150.00	0.60	0.60	54.00	
SIDDESHWARA LAYOUT 2ND MAIN	1	250.00	0.60	0.60	90.00	
		Total Qty			820.44	
Measurement recorded 1 st & part E MB page No-14					820.44	
Present Qty						
3RD CROSS ROAD MHR LAYOUT	1	127.00	0.60	0.15	11.43	
	1	96.00	0.60	0.15	8.64	
	1	62.00	0.60	0.15	5.58	
	1	68.00	0.60	0.15	6.12	
5TH CROSS ROAD NMH LAYOUT	1	35.00	0.60	0.15	3.15	
	1	66.00	0.60	0.15	5.94	
MANJUNATHA NAGARA 5TH CROSS	1	125.00	0.60	0.15	11.25	
MANJUNATHA NAGARA 9TH CROSS	1	169.00	0.60	0.15	15.21	
MANJUNATHA NAGARA 8TH& 9TH LINK ROAD	1	38.00	0.60	0.15	3.42	
MANJUNATHA NAGARA 9TH& 10TH LINK ROAD	1	26.00	0.60	0.15	2.34	
NAVY LAYOUT	1	320.00	0.60	0.15	28.80	
SOUNDARYA LAYOUT 4TH CROSS	1	177.00	0.60	0.15	15.93	
10TH CROSS VISVESWARAIAH LAYOUT	1	170.00	0.60	0.15	15.30	
SOUNDARYA LAYOUT 3RD A MAIN	1	200.00	0.60	0.15	18.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜ.ಜ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

SOUNDARYA LAYOUT 4TH A MAIN	1	200.00	0.60	0.15	18.00	
SIDDESHWARA LAYOUT 5TH A MAIN	1	150.00	0.60	0.15	13.50	
SIDDESHWARA LAYOUT 2ND MAIN	1	250.00	0.60	0.15	22.50	
Muneshwara nagara	1	3.50	0.60	0.75	1.58	
	1	27.00	0.60	0.75	12.15	
	1	30.00	0.60	0.75	13.50	
	1	30.00	0.60	0.75	13.50	
	1	9.70	0.60	0.75	4.37	
	1	2.80	0.60	0.75	1.26	
Kirloskar lay out						
Main road	1	5.60	0.60	0.75	2.52	
	1	30.00	0.60	0.75	13.50	
	1	14.00	0.60	0.75	6.30	
	1	30.00	0.60	0.75	13.50	
	1	5.50	0.60	0.75	2.48	
	1	30.00	0.60	0.75	13.50	
	1	4.00	0.60	0.75	1.80	
	1	30.00	0.60	0.75	13.50	
	1	5.00	0.60	0.75	2.25	
	1	30.00	0.60	0.75	13.50	
	1	8.30	0.60	0.75	3.74	
1 st cross R/S	1	30.00	0.60	0.75	13.50	
	1	30.00	0.60	0.75	13.50	
	1	10.00	0.60	0.75	4.50	
2 nd cross R/S	1	30.00	0.60	0.75	13.50	
	1	15.00	0.60	0.75	6.75	
L/S	1	30.00	0.60	0.75	13.50	
	1	30.00	0.60	0.75	13.50	
	1	0.50	0.60	0.75	0.23	
L/S- 3rd cross L/S	1	30.00	0.60	0.75	13.50	
	1	8.80	0.60	0.75	3.96	
4th cross R/S	1	29.00	0.60	0.75	13.05	
L/S	1	30.00	0.60	0.75	13.50	
	1	6.50	0.60	0.75	2.93	
5 th cross L/s	1	30.00	0.60	0.75	13.50	
	1	8.60	0.60	0.75	3.87	
	1	30.00	0.60	0.75	13.50	
	1	30.00	0.60	0.75	13.50	
	1	15.00	0.60	0.75	6.75	
					515.07	
	Present Qty				515.07	
	Total Qty				1335.51	
	Deduct previously Paid qty				820.44	
	Present Qty to be paid				515.07	

26/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on 3/5/21

41	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5 m and above in width, in hard soil not exceeding 1.5m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead up to 50 m. after breaking of clods complete as per specifications.						
		Previous qty					Cum
		17	30.00	0.90	2.00	918.00	
		1	2.00	0.90	2.00	3.60	
		25	(3.142*1.2*1.2/4)		2.00	56.55	
			Total Qty			978.15	
		Present Qty				0.00	
		Total Qty				978.15	
		Deduct previously Paid qty				978.15	
		Present Qty to be paid				0.00	

31/05/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division

Scanned by CamScanner

Measurements continued on

31/5/21

42	Providing and laying in position to required level or slope 300mm internal diameter salt glazed stoneware pipes grade A and jointing with stiff mixture of cement mortar in proportion of 1:1, testing of pipes and joints, including cost of materials, labour charges complete as per specifications. Specification						
	Previous qty						
		17	30.00				Mtr
		1	2.00			510.00	
			Total Qty			2.00	
						512.00	
		Present Qty				0.00	
		Total Qty				512.00	
		Deduct previously Paid qty				512.00	
		Present Qty to be paid				0.00	

31/05/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division

Scanned by CamScanner

Measurements continued on

31/5/2024 — 3/5/2024

T.Dasarahalli Sub

43	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m including cost of all labour complete as specifications.. allow 60% of rate considered under item						
	Previous qty						cum
		17	30.00	0.90	2.00	918.00	
		1	2.00	0.90	2.00	3.60	
		25	(3.142*1.2*1.2/4)		2.00	56.55	
			Total Qty			978.15	
	Present Qty					0.00	
	Total Qty					978.15	
	Deduct previously Paid qty					978.15	
	Present Qty to be paid					0.00	

31/05/2024

Asst.Engineer
Bagalagunte ward 14

Asst Exe Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಬಿ.ಎಂ.ಪ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

44	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading						
		Previous qty					cum
	Debries clearing						
	Muneshwara nagara	1	3.50	2.00	0.30	2.10	
		1	27.00	2.00	0.30	16.20	
		1	30.00	2.00	0.30	18.00	
		1	30.00	2.00	0.30	18.00	
		1	9.70	2.00	0.30	5.82	
		1	2.80	2.00	0.30	1.68	
	Kirloskar lay out Main road	1	5.60	2.00	0.30	3.36	
		1	30.00	2.00	0.30	18.00	
		1	14.00	2.00	0.30	8.40	
		1	30.00	2.00	0.30	18.00	
		1	5.50	2.00	0.30	3.30	
		1	30.00	2.00	0.30	18.00	
		1	4.00	2.00	0.30	2.40	
		1	30.00	2.00	0.30	18.00	
		1	5.00	2.00	0.30	3.00	
		1	30.00	2.00	0.30	18.00	
		1	8.30	2.00	0.30	4.98	
	1 st cross R/S	1	30.00	2.00	0.30	18.00	
		1	30.00	2.00	0.30	18.00	
		1	10.00	2.00	0.30	6.00	
	2 nd cross R/S	1	30.00	2.00	0.30	18.00	
		1	15.00	2.00	0.30	9.00	
	L/S	1	30.00	2.00	0.30	18.00	
		1	30.00	2.00	0.30	18.00	
		1	0.50	2.00	0.30	0.30	
	L/S	1	30.00	2.00	0.30	18.00	
		1	8.80	2.00	0.30	5.28	
	4th cross R/S	1	29.00	2.00	0.30	17.40	
	L/S	1	30.00	2.00	0.30	18.00	
		1	6.50	2.00	0.30	3.90	
	5 th cross L/s	1	30.00	2.00	0.30	18.00	
		1	8.60	2.00	0.30	5.16	
		1	30.00	2.00	0.30	18.00	
		1	30.00	2.00	0.30	18.00	
		1	15.00	2.00	0.30	9.00	
	Near Smashana	1	30.00	3.20	0.90	86.40	
		1	30.00	3.20	0.90	86.40	
			Total Qty			586.08	
					Present Qty to be paid	586.08	
39	KPTCL Deposit Charges					LS	
						7.00	
				As per Bill			

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಉ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಬಿ.ಎಂ.ಪಿ

Scanned by CamScanner